



ADDENDUM

TENDER FOR DESIGN, SUPPLY, INSTALLATION, TESTING, COMMISSIONING OF 4 NOS. X 9 TR PRECISION AIR-CONDITIONERS UNDER BUYBACK OF EXISTING PRECISION ACs OF SERVER ROOM OF SIDBI OFFICE AT BKC MUMBAI

1. **Page No.12, Cl. No-4.1 , Frame & Casing**
Single skin with proper insulation on front and rear side panel also acceptable.
 2. **Page No.17, Cl. No.-5.0, Refrigerant Piping- To be added**
Indoor and outdoor copper piping should have anti-corrosive/ epoxy coating as per industry practice.
 3. **Page No.29, Cl. No.-15.0, Single point of contact for Support:**
Revised Payment terms will be as follows:
 - 75% of the total cost (excluding AMC cost) on delivery, successful installation and commissioning of equipments and testing for minimum 15 days.
 - 20% of total cost (excluding AMC cost) after one month of successful installation and satisfactory functioning.
 - Balance amount of 5% (excluding AMC cost) will be retained till satisfactory completion of AMC period. The same can be released against a B.G. issued by a PSU Bank which would be renewed from time to time as advised by SIDBI.
 4. **PRICE BID/ BoQ, Part –II, Sr No.-D- To be read as**
AMC cost after initial warranty/ Defect Liability Period of 2 years. DLP shall be for 2 years with 4 years of comprehensive AMC.
- Misc.**
- The defect liability period for the Precision ACs (PAC) would be 2 years besides, comprehensive AMC for 4 years. During this period, the successful tenderer is required to maintain the Precision ACs in satisfactory working condition. The defects, if any cropped up during this period has to be attended

within 24 hours of reporting. Besides, the selected contractor should depute his technical personnel periodically for servicing and monitoring the Precision ACs as per best of the industry practice. In case of failure to attend the same in reasonable time, SIDBI reserves the right to get the same attended through third party at the risk & cost of the selected contractor.

- Further, the payment of AMC would be released on six monthly basis on completion of respective period satisfactorily.
- The Bank will provide a downtime of 3-4 days to complete the work in the existing server room, which is located on the 3rd floor of the building. The successful contractor has to co-ordinate with SIDBI for installation of the PAC.
- All the related Civil, Electrical works would be attended by the contractor at his own cost.
- All the 4 machines shall be installed by the successful bidder either at the place of existing Precision Air –conditioners or any other suitable place in the server room to ensure proper cooling.

Note

- 1) The bidder is required to sign this addendum and submit in envelope No.1, as a token of acceptance. Even if it is not submitted by the bidder, it shall be presumed that he has accepted the addendum / revisions as above.

- 2) All other terms and conditions of the tender are remain unchanged. The last date for submission of filled-in tenders is **September 15, 2014 up to 3.00 pm.** The offers will be opened on the same date at 3.30 pm., if possible in presence of contractor's representatives (1 each), who, choose to be present.

